

## WEEKLY CONSTRUCTION BULLETIN

(12/25/23 - 12/30/23)

Brooklyn Dismantle Project PROJECT#: BBJ-KDSS BOROUGH: BROOKLYN DATE ISSUED: (12/22/23)

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

DATE	WORK HOURS	LOCATION	OPERATION
12/26/23 - 12/30/23	7:00 am- 5:00 pm	Brooklyn Detention Center (275 Atlantic Avenue)	Weekly waste removal and refuse container pick-up and drop-off (Noise / Work will take place inside perimeter fencing with no public interaction)
12/26/23 - 12/29/23	7:00 am- (M - Fri) 10:00 pm *SEE BELOW	Brooklyn Detention Center (275 Atlantic Avenue)	Interior/exterior tower structural dismantling (Noise/Vibrations)
12/26/23 - 12/29/23	7:00 am- (M - Fri) 10:00 pm *SEE BELOW	Brooklyn Detention Center (275 Atlantic Avenue)	10th-floor scaffold removal / 9th-floor deck install, and lower-level deck install (Noise)
12/30/23	9:00 am- 5:00 pm	Brooklyn Detention Center (275 Atlantic Avenue)	Interior/exterior tower structural dismantling (Noise/Vibrations)
*Department of Buildings (DOB) approved After Hours Variance (AHV)		*M-Fri: Shift 1 (7:00 am - 5:00 pm) Shift 2 (3:00 am - 10:00 pm) *Sat: 9:00 am - 5:00 pm	*NO WORK WILL TAKE PLACE ON CHRISTMAS DAY, 12/25/23*

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact Lucien Allen, the Community Construction Liaison at (917) 270 - 2370 or BrooklynCCL@bbjnyc.com

## **Overview of Dismantle Activities & Progress**



