

WEEKLY CONSTRUCTION BULLETIN

03/06/23 - 03/10/23

Queens 48" Steel Trunk Water Main PROJECT #: BBJ-QTWM BOROUGH: QUEENS DATE ISSUED: 03/03/23

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

PARKING & SIDEWALK ACCESS RESTRICTIONS BETWEEN UNION TPKE AND 82ND ST ON 126TH ST AND 132ND ST IS EXPECTED FOR THE DURATION OF THE PROJECT

DATE	WORK HOURS	LOCATION	OPERATION
03/06/23- 03/07/23	9:00 pm- 5:00 am	132 nd St btw 82 nd Ave & Union Tpke	Internal Trunk Water Main Work; Catch Basin & Chute Connection Install (Noise)
03/06/23- 03/08/23	9:00 pm- 5:00 am	132 nd St btw 82 nd Ave & Union Tpke	Remove SOE, Backfill & Temp Paving Over 48" TWM Trench (Noise)
03/07/23- 03/07/23	9:00 pm- 5:00 am	126 th St. & 82 nd Ave	Set Up MPT & Staging Area (Noise)
03/07/23- 03/10/23	9:00 pm- 5:00 am	126 th St. & 82 nd Ave	Excavate, Install SOE & Set Up Drop Bay for 48" TWM; Install & Weld 48" TWM (Noise)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours before the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the **Community Construction Liaison** at **(646) 940-0812** or QueensCCL@bbjnyc.com