

WEEKLY CONSTRUCTION BULLETIN

02/27/23 - 03/03/23

Queens 48" Steel Trunk Water Main PROJECT #: BBJ-QTWM BOROUGH: QUEENS DATE ISSUED: 02/24/23

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

PARKING & SIDEWALK ACCESS RESTRICTIONS BETWEEN UNION TPKE AND 82ND ST ON 126TH ST AND 132ND ST IS EXPECTED FOR THE DURATION OF THE PROJECT

DATE	WORK HOURS	LOCATION	OPERATION
02/27/23- 03/03/23	9:00 pm- 5:00 am	132 nd St btw 82 nd Ave & Union Tpke	Installing & Welding 48" Trunk Water Main (Noise)
02/27/23- 03/03/23	9:00 pm- 5:00 am	126 th St. & 82 nd Ave	Excavate & Install SOE for 48" Trunk WM (Noise)
02/27/23- 03/03/23	9:00 pm- 5:00 am	132 nd St btw 82 nd Ave & Union Tpke	Remove SOE, Backfill & Temp. Paving over 48" Trunk WM Trench (Noise)
02/28/23- 03/03/23	9:00 pm- 5:00 am	132 nd St btw 82 nd Ave & Union Tpke	Catch Basin Installations (Noise)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours before the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the **Community Construction Liaison** at (646) 940-0812 or QueensCCL@bbjnyc.com