

WEEKLY CONSTRUCTION BULLETIN

04/03/23 - 04/07/23

Queens 48" Steel Trunk Water Main PROJECT #: BBJ-QTWM BOROUGH: QUEENS DATE ISSUED: 03/31/23

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

PARKING & SIDEWALK ACCESS RESTRICTIONS BETWEEN UNION TPKE AND 82ND ST ON 126TH ST AND 132ND ST IS EXPECTED FOR THE DURATION OF THE PROJECT

DATE	WORK HOURS	LOCATION	OPERATION
04/03/23 - 04/07/23	7:00 pm - 5:00 am	Buffer Zone btw 126 th St & 132 nd St	Remove SOE, Backfill & Temp. Paving over 48" Trench. (Noise)
04/03/23 - 04/04/23	7:00 pm - 5:00 am	Buffer Zone btw 126 th St & 132 nd St	Internal Trunk Water Main Work (Noise)
04/03/23 - 04/03/23	7:00 pm - 5:00 am	126 th St btw 82 nd Ave & Union Tpke	DEP Trunk WM Shutdown (No Impact)
04/05/23 - 04/07/23	7:00 pm - 5:00 am	132 nd St & 82 nd Ave	Install 48" TWM & Tie-In w/ Existing. (Noise)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours before the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the **Community Construction Liaison** at **(646) 940-0812** or QueensCCL@bbjnyc.com