

WEEKLY CONSTRUCTION BULLETIN

(04/11/22 – 04/17/22)

Brooklyn Dismantle Project PROJECT #: BBJ-KDSS BOROUGH: BROOKLYN DATE ISSUED: (04/08/22)

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

DATE	WORK HOURS	LOCATION	OPERATION
04/11/22– 04/15/22	4:00 am– 6:00 am	Brooklyn Detention Center (275 Atlantic Avenue)	Weekly Refuse Container Pick-up and Drop-off (Noise / Work will take place inside the job site with no public interaction)
04/11/22– 04/13/22	7:00 am– 3:30 pm	Brooklyn Detention Center (275 Atlantic Avenue)	Construction of plywood construction fence along Atlantic Ave. (Noise / Construction Flagmen Will Direct Pedestrian Traffic When Necessary)
04/14/22– 04/15/22	7:00 am– 3:30 pm	Brooklyn Detention Center (275 Atlantic Avenue)	Construction of plywood construction fence along Smith St. (Noise / Sidewalk will be closed and pedestrian traffic will be directed to the walkway underneath the sidewalk shed)
04/14/22– 04/15/22	7:00 am– 3:30 pm	Brooklyn Detention Center (275 Atlantic Avenue)	Construction of scaffolding on Boerum Pl. Sidewalk Shed. (Noise / Construction Flagmen Will Direct Pedestrian Traffic When Necessary)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Lucien Allen**, the **Community Construction Liaison** at (917) 270 - 2370 or **BrooklynBBJccl@gmail.com**