

WEEKLY CONSTRUCTION BULLETIN

06/20/22 - 06/25/22

Queens Dismantle & Swing Space PROJECT #: BBJ-QDSS BOROUGH: QUEENS DATE ISSUED: 06/17/22

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

DATE	WORK HOURS	LOCATION	OPERATION
06/20/22- 06/24/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Run 4" Waterline through Courthouse & Connect Existing (Noise)
06/20/22- 06/24/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Abatement- 9 th , 8 th , 7 th & 6 th Floors (Interior) (Mild Noise)
06/20/22- 06/24/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Demo at New Interim Sally Port Area (Noise)
06/20/22- 06/24/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Excavate & Install New Footings @ Vehicular Sally Port (Noise)
06/20/22- 06/24/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Construct 10' Radius at Existing Retaining Wall (Noise)
06/20/22- 06/24/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Install MI Cable to Feed Fire Pumps (Noise)
06/25/22- 06/25/22	7:00 am- 11:00 pm	Existing Queens Detention Center	Ceiling Removals in Cellar Courthouse for Waterline; Abatement of Ceiling in Cellar Courthouse (Noise)
06/20/22- 06/25/22	7:00 am- 4:00 pm	Existing Queens Detention Center	Pour Footings for Officer Booth; Form & Pour Equip. Pads (Noise)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours before the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the **Community Construction Liaison** at (646) 940-0812 or QueensBBJCCCL@gmail.com