

# WEEKLY CONSTRUCTION BULLETIN

02/28/22 - 03/04/22

**Queens Garage & Community Space PROJECT #: BBJ-QGAR BOROUGH: QUEENS DATE ISSUED: 02/25/22**

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

**\*PARKING & SIDEWALK ACCESS RESTRICTIONS ON UNION TPKE BETWEEN 126<sup>TH</sup> St. & 132<sup>ND</sup> St. IS EXPECTED FOR THE DURATION OF THE PROJECT\***

DATE	WORK HOURS	LOCATION	OPERATION
02/28/22- 03/02/22	7:00 am- 4:00 pm	Municipal Parking Lot	Grout Column Base Plates (Noise)
03/02/22- 03/04/22	7:00 am- 4:00 pm	Municipal Parking Lot	Underground Electrical Grounding & Conduit in Cellar (Noise)
02/28/22- 03/04/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install Underground Plumbing in Cellar (Noise)
03/03/22- 03/04/22	7:00 am- 4:00 pm	Municipal Parking Lot	Set Sleeves for 2 <sup>nd</sup> Floor Deck (Noise)
02/28/22- 03/02/22	7:00 am- 4:00 pm	Municipal Parking Lot	Pour Stop, Reinforcement & Pour Slab on Deck Level 1 (Noise)
02/28/22- 03/04/22	7:00 am- 4:00 pm	Municipal Parking Lot	Final True and Final Bolting (Noise)
02/28/22- 02/28/22	7:00 am- 4:00 pm	Municipal Parking Lot	Mobilize Precast Crew for Initial Surveying, Site Layout
03/01/22- 03/04/22	7:00 am- 4:00 pm	Municipal Parking Lot	Erect Precast Garage Sequence 1 (Noise)

**WATER SHUT-OFF NOTIFICATIONS:** In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

**NO PARKING SIGNS:** Will be distributed/posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

**FOR FURTHER INFORMATION:** Contact **Anthony Toussaint**, the **Community Construction Liaison** at (646) 940-0812 or QueensBBJCCL@gmail.com