

WEEKLY CONSTRUCTION BULLETIN

03/28/22 - 04/01/22

Queens Garage & Community Space PROJECT #: BBJ-QGAR BOROUGH: QUEENS DATE ISSUED: 03/25/22

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

PARKING & SIDEWALK ACCESS RESTRICTIONS ON UNION TPKE BETWEEN 126TH St. & 132ND St. IS EXPECTED FOR THE DURATION OF THE PROJECT

DATE	WORK HOURS	LOCATION	OPERATION
03/28/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Underground Electrical Grounding & Conduit in Cellar & CS North (Noise)
03/28/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install Underground Plumbing in Cellar & CS North (Noise)
03/31/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install Vent Strip for SSDS Under Stair C (Noise)
04/01/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install Insulation & Vapor Barrier Under Stair C Slab (Noise)
03/28/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Backfill CS 1 st Floor SOG Areas (Noise)
03/28/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Rebar & Form Curbs 2 nd Floor & Begin Layout for CS Interior Walls & Pour Concrete Curbs 2 nd Floor (Noise)
03/28/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install Roof Parapet Wall (Noise)
03/28/22- 04/01/22	7:00 am- 4:00 pm	Municipal Parking Lot	Erect Precast Garage Sequence 1 & 2 (Noise)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the **Community Construction Liaison** at (646) 940-0812 or QueensBBJCCL@gmail.com