

COMMUNITY BOARD 9 LAND USE COMMITTEE BOROUGH-BASED JAILS DISMANTLE PROJECT, INTERIM SALLY PORT AND BAIL PAYMENT CENTER

QUEENS

JANUARY 26, 2021

6:30 PM



AGENDA

Welcome, Introductions and Meeting Purpose

Schedule Update

Community Engagement

Dismantle Project, Interim Sally Port and Bail Payment Center Updates

Q&A

Program Summary

Close the jails on Rikers Island and borough facilities

Replace with a smaller, safer, fairer system that will have:


 Housing for a total of 3,300 people (requires 3,544 beds) — the lowest rate of incarceration in NYC since 1920


Current jail capacity in NYC: 11,300 beds (Pre-GMDC closure: ~ 13,100 beds)

 Four borough-based sites (Manhattan, Brooklyn, Queens, and The Bronx)

Currently NYC has 11 active jails (8 facilities on Rikers Island; 3 borough facilities)


Continued focus on re-entry and culture change







Queens Site Schedule Update



COMMUNITY ENGAGEMENT





Community Engagement

Previous Engagements*

Queens Advisory Committee (QAC) Justice Advocates Design Workshop Justice Implementation Task Force Design Workshop Queens Community Design Workshop Women Justice Advocates Design Workshop Queens Borough President Briefing **Community Board 9 Presentation** Queens Borough Board Presentation Queens DA Office Briefing Queens Borough President Briefing Queens Family Justice Center Briefing



January 2020 10/7/20 10/9/20 May 2020 2/23/21 March 2021 March 2021 May 2021 January 2022 January 2022 January 2022

Upcoming Community Meetings

Departmenter in the second sec

- Queens Advisory Committee (QAC)
- Community Board Presentations (Dismantle & Facility Project)

Quarterly Ongoing

Community Resources During Construction



- Community Construction Liaison (CCL)
- Dedicated phone number
- Quarterly Newsletters
- Weekly look ahead
- 72-hour advisories for impactful construction activities
- CCL office location close to the construction site
- Website


Queens Site CCL Contact



Please feel free to send us your questions, comments and let us know your feedback and thoughts:

- Community Activities and Events
- ✓ Issues
- ✓ Others

Anthony Toussaint Queens BBJ CCL (646)-940-0812 <u>Queensbbjccl@gmail.com</u> Field Office: Municipal Parking Lot 80-25 126th St, Kew Gardens, 11415



DDC Notifications

DDC and the CCL's use templates to communicate a variety of information to the public.


Information is sent out electronically to all those on the Neighborhood Notification List.





Borough-Based Jail Program Website





https://rikers.cityofnewyork.us/

What you can find on the website:

- Rikers closing plan
- The Borough-Based Jails System overview
- Design principles and guidelines
- Construction updates
- CCL contact information

- Community engagement updates (QAC presentations)
- Points of Agreement (POA) Tracker
- Project timeline
- Procurement Information
- City Environmental Quality Review (CEQR) Link
- Uniform Land Use Review Procedure (Public hearings materials)

QUEENS DISMANTLE, INTERIM SALLY PORT AND BAIL PAYMENT CENTER PROJECT

- 1. Schedule Milestones
- 2. Dismantle Approach and Concept
- 3. Dust, Traffic, Noise & Vibration Mitigation
- 4. Interim Sally Port & Bail Payment Center Approach







BAHN Mary

Thornton Tomasetti MATRIXNEWORLE Enabling Progress



Project Schedule Milestones



Milestone	Estimated Dates
Site Assessment and Surveys (Verification of existing soil conditions)	December 2021- March 2022
Interim Sally Port and Bail Payment Center Construction	March 2022 – August 2022
Mobilization / Site Fencing (Site fencing depending on permit approvals, field office, etc.)	March 2022
Dismantle Work	August 2022 – March 2023

*Estimated Dates and Milestones will be updated by Design-Builder


INFORMATIONAL PURPOSES ONLY

Overview of Project Activities



Interim Sally Port and Bail Payment Center February 2022 June 2022

Interim Sally Port Bail Payment Center



Overview of Project Activities: Dismantle





Dismantle Approach and Concept

Preparation Phase: January 2022 – August 2022

- Permits
- Debris Chute
- HazMat, Sampling, Analysis and Removal
- Interior, non-structural dismantle
- Standpipe modifications
- Northwest corner dismantle for site access
- Temporary electric service
- Sidewalk shed, construction fence, scaffolding and construction hoist
- Vibration, noise and dust control systems

Structural Dismantle Phase: August 2022 - March 2023


• Structural dismantle - hand methods, mechanical, and small equipment.

Criminal Justice

- Top-Down Dismantle
- Backfill site to grade with approved fill

Dismantle Logistics Plan






January 2022

Dismantle Phasing






Existing Structural Elements to be removed in current Phase

Pedestrian View of the DA Wing Facade





Traffic Mitigation



Truck Route



Traffic Mitigation

- Truck access/material load out to take place within the existing Detention Center Facility Site.
- Develop proposed haul routes and schedule for loadout activities.
- Plan minimizes impacts to surrounding streets.
- Coordinate with DOT and MTA for sidewalk shed plan approvals and implementation.
- Insert slide on the left into presentation

Truck Staging


- Trucks will be brought to the site on a "just in time" basis. Limiting vehicle queuing throughout the neighborhood.
- Trucks being utilized to load/unload materials will be brought into the construction site.

Employee Parking

- Employees' personal vehicles will be minimized by utilizing public transit to the greatest extent possible.
- Construction vehicles will be staged within the job site.



Dismantle: Periodic Parking Impacts





PLACARD PARKING REQUIRED TO ACCOMMODATE CONSTRUCITON

Dust, Noise & Vibration Mitigation Measures

Noise Mitigation

- 1) Staging Trucks within the existing Sally Port to reduce noise
- 2) Utilizing densifying attachments rather then impact hammers for slab dismantle
- 3) Installing mass-loading vinyl or noise curtains
- 4) Noise Monitoring & Spot Checks

Vibration Mitigation

- 1) Disengage the DA Wing early on with Hand Tools
- 2) Utilizing densifying attachments rather then impact hammers for slab dismantle
- 3) Smaller hand-held dismantle equipment in place of larger dismantle machines

Dust Mitigation


Dedicated person tasked to wetting down any debris
Air Monitoring








Interim Sally Port and Bail Payment Center



January 2022

Site Photos








J. FAMILY JUSTICE CENTER WITH QUEENS COUNTY CRIMINAL COURT BEYOND

K. QUEENS COUNTY CRIMINAL COURT - NIGHT COURT ENTRANCE


Existing Site







Interim Sally Port and Bail Payment Center






West Elevation (Along 82nd Ave)





North Elevation (Along Existing Vehicle Ramp)





Rendering

View of proposed Vehicular Sally Port and Bail Payment Center






Rendering

View of Night Court Entrance Along 82nd Ave to Queens County Criminal Court Complex



QUESTIONS AND ANSWERS





THANK YOU

