

WEEKLY CONSTRUCTION BULLETIN

12/13/21 - 12/17/21

Queens Garage & Community Space PROJECT #: BBJ_QGAR BOROUGH: QUEENS DATE ISSUED: 12/10/21

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

PARKING & SIDEWALK ACCESS RESTRICTIONS ON UNION TPKE BETWEEN 126TH St. & 132ND St. IS EXPECTED FOR THE DURATION OF THE PROJECT

DATE	WORK HOURS	LOCATION	OPERATION
12/13/21- 12/18/21	7:00 am- 4:00 pm	Municipal Parking Lot	Excavation for community space foundations (Noise)
12/13/21- 12/18/21	7:00 am- 4:00 pm	Municipal Parking Lot	Form and rebar for foundation walls & footings (Noise)
12/14/21 12/17/21	7:00 am- 4:00 pm	Municipal Parking Lot	Pour concrete for foundation walls, footings, piers, etc. (Noise)
12/13/21 12/18/21	7:00 am- 4:00 pm	Municipal Parking Lot	Backfill garage foundation (Noise)
12/13/21- 12/17/21	7:00 am- 4:00 pm	Municipal Parking Lot	Underground electrical grounding and conduit (Noise)
12/16/21- 12/17/21	7:00 am- 4:00 pm	Municipal Parking Lot	Install underground plumbing PA-PB (Noise)
12/13/21 12/14/21	7:00 am- 4:00 pm	Municipal Parking Lot	Rework existing sheeting and install final SOE for CS footprint

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours before the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the Community Construction Liaison at (646) 940 - 0812 or QueensBBJccl@gmail.com