

WEEKLY CONSTRUCTION BULLETIN

01/24/22 - 01/28/22

Queens Garage & Community Space PROJECT #: BBJ_QGAR BOROUGH: QUEENS DATE ISSUED: 01/21/22

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

PARKING & SIDEWALK ACCESS RESTRICTIONS ON UNION TPKE BETWEEN 126TH St. & 132ND St. IS EXPECTED FOR THE DURATION OF THE PROJECT

DATE	WORK HOURS	LOCATION	OPERATION
01/26/22- 01/26/22	7:00 am- 4:00 pm	Municipal Parking Lot	Pour concrete for stair B slab (Noise)
01/24/22- 01/25/22	7:00 am- 4:00 pm	Municipal Parking Lot	Backfill community space foundations (Noise)
01/24/22 01/28/22	7:00 am- 4:00 pm	Municipal Parking Lot	Underground electrical grounding & conduit (Noise)
01/24/22- 01/28/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install underground plumbing (Noise)
01/24/22- 01/25/22	7:00 am- 4:00 pm	Municipal Parking Lot	Install sidewalk shed along Union Tpke (Noise)
01/24/22- 01/28/22	7:00 am- 4:00 pm	Municipal Parking Lot	Mobilize ironworkers & begin welding connections plates (Noise)
01/26/22- 01/28/22	7:00 am- 4:00 pm	Municipal Parking Lot	Mobilize crane for steel erection (Noise)
01/25/22- 01/28/22	7:00 am- 4:00 pm	Municipal Parking Lot	Fabrication of structural steel & Precast garage elements

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, prior 24-hour notification will be distributed/posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed/posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact **Anthony Toussaint**, the **Community Construction Liaison** at (646) 940 - 0812 or QueensBBJccl@gmail.com